COMPLETION REPORT

1	Name of the work	***Providing Cement Concrete to Main roads of Santhoshnagara in ward No. 13***
2	Sanctioned Estimate No. & Date	JC | DZ | AA | 348 | 2012-13 dt 15/9/2013 EE | DP | TS | 153 | 2012-13 dt 25/9/2013
3	Head of Account which is chargeable	P1771 Programme & works 2012-13
4	Instrument Order NO. & Date	EE | DO | WO | 155 | 2013-14 dt 4/11/13
5	Name Of Contractor	B.Umesh, No.127, Havani Shree, 3rd Cross, Ramaiah Layout, Nagasandra Post, Bangalore-560 073
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	–
7	Measurement recorded in	MB No. 838 | 13-14 W-13
8	Check Measurement of the Asst	MB NO 838 | 13-14
9	Name of the office/official in charge of the work	Shettyhalli Subdy, D.Hallidy
10	a) Asst. Eng/junior Eng	Nagabhushan
	b) Asst. Exe Engineer	Ramachandramurthy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
Rs. 9.80 Lakhs	Rs. 8,97,134/-	–	Rs. 82,647/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಫ್. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ